

# Berkeley Heights Municipal Complex

## Construction Forecast October 15, 2018 – October 28, 2018

Activity	Affected Areas	Noise	Dust	Vibration	Odor	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun
Trailer Electric – Awaiting JCP&L Final Connection	New Salt Dome/Trailer Location (TBD)																		
Layout at New Salt Dome	New Salt Dome Area					X													
Prep Storm Line Work & Water Line From Dome	New Salt Dome Area					X													
Continue Water Line Work	New Salt Dome Area						X	X											
Continue Storm Line Installation	New Salt Dome Area						X	X	X	X			X	X	X	X	X		
Cut and Cap Recreation Building Sewer	Recreation Building						X												
Bulk Storage Mobilization	New Salt Dome Area						X												
ACS Removal	Area Adjacent to PAL Shed												X	X	X				
Install New Salt Dome Foundations	New Salt Dome Area							X	X	X			X	X	X	X	X		
Process Submittals	N/A					X	X	X	X	X			X	X	X	X	X		

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

### PHOTOS FROM THE PREVIOUS WEEK:



Oct 06 2018 07:00 AM

Installing fabric and DGA at new salt dome site



Oct 08 2018 01:57 PM

1.5" stone installed at entrance to new salt dome site



Oct 11 2018 08:50 AM

Demolishing PAL shed



Oct 12 2018 02:53 PM

Asphalt base layer at new salt dome site