

Berkeley Heights Municipal Complex

Construction Forecast

October 20, 2018 – November 4, 2018

Activity	Affected Areas	Noise	Dust	Vibration	Odor	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31	11/1	11/2	11/3	11/4	
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	
Layout at New Salt Dome	New Salt Dome Area	Low	Low	Low	Low	X		X														
Saw Cut & Excavation of Footings	New Salt Dome Area	Moderate	Moderate	Moderate	Low			X	X	X												
Rebar Placement	New Salt Dome Area	Low	Low	Low	Low					X	X	X										
Pour Concrete Footing	New Salt Dome Area	Low	Low	Low	Low							X	X									
Place Forms for Wall	New Salt Dome Area	Low	Low	Low	Low										X	X	X	X	X			
Pour Concrete for Wall	New Salt Dome Area	Low	Low	Low	Low													X	X	X		
Excavation, Placement & Backfill for Storm Line	DPW Area	Moderate	Low	Low	Low			X	X	X	X	X			X	X	X					
Prep for Paving at Storm Line	DPW Area	Low	Low	Low	Low													X				
Paving at Storm Line	DPW Area	Moderate	Low	Low	Low														X			
Installation of Water Line for Salt Dome	DPW Area	Moderate	Low	Low	Low										X	X	X					
Basement Excavation	New Municipal Building	Moderate	Low	Low	Low			X	X	X	X	X			X	X	X	X	X			
Process Submittals	N/A	Low	Low	Low	Low			X	X	X	X	X			X	X	X	X	X			

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

PHOTOS FROM THE PREVIOUS WEEK:



Oct 17 2018 08:50 AM

Shaving soil berm behind new salt dome site



Oct 19 2018 01:06 PM

Preparing rebar for new salt dome



Oct 19 2018 11:03 AM

Access ramp for Municipal Building excavation site



Oct 19 2018 05:01 PM

Concrete pipe and stone fill for storm line