

# Berkeley Heights Municipal Complex

## Construction Forecast

August 27, 2018 – September 9, 2018

Activity	Affected Areas	Noise	Dust	Vibration	Odor	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	9/7	9/8	9/9
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun
Site Layout	New Building Footprint	Low	Moderate	Low	Low	X	X												
Installation of Trailer Electric	New Salt Dome/Trailer Location	Low	Moderate	Low	Low	X	X	X											
Excavate Material From Basin & Backfill	New Building Footprint & New Salt Dome	Low	Moderate	Low	Low	X	X	X	X	X									
Install DGA at Salt Dome	New Salt Dome Area	Low	Moderate	Low	Low								X	X	X				
Install Utilities at Salt Dome	New Salt Dome Area	Low	Moderate	Low	Low										X	X			
Paving at Salt Dome	New Salt Dome Area	Low	Moderate	Low	Low												X		
Process Submittals	N/A	Low	Moderate	Low	Low	X	X	X	X	X				X	X	X	X		
Epic Subcontractor Procurement	N/A	Low	Moderate	Low	Low	X	X	X	X	X				X	X	X	X		

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

PHOTOS FROM THE PREVIOUS WEEK:



Excavation to subgrade at New Salt Dome



Stone being spread at New Salt Dome Area



Backfilling at New Salt Dome



1<sup>st</sup> backfill lift completed. 2<sup>nd</sup> lift started