

Berkeley Heights Municipal Complex

Construction Forecast

September 24, 2018 – October 7, 2018

Activity	Affected Areas	Noise	Dust	Vibration	Odor	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	
						Mon	Tues	Wed	Thur	Fri	Sat	Sun	Mon	Tues	Wed	Thur	Fri	Sat	Sun	
Trailer Electric – Awaiting JCP&L Final Connection	New Salt Dome/Trailer Location					X	X	X	X	X										
Regrading At Salt Dome	New Salt Dome Area					X														
Install Underground Utilities At Salt Dome	New Salt Dome Area						X													
Inspect Underground Utilities At Salt Dome	New Salt Doime Area							X	X	X										
Install Dense Graded Aggregate (DGA)	New Salt Dome Area							X	X	X										
Paving at Salt Dome	New Salt Dome Area												X	X						
Abatement Work	New Salt Dome Area					X	X	X	X	X										
Install New Salt Dome	New Salt Dome Area														X	X	X			
Install Storm Piping	Site Trailer Area														X	X	X			
Process Submittals	N/A					X	X	X	X	X			X	X	X	X	X			

LEGEND ■ High ■ Moderate ■ Low

Note: Schedule is subject to change

PHOTOS FROM THE PREVIOUS WEEK:



Proofrolled area near the new Salt Dome



Asphalt being excavated near the DPW Garage



Soil being compacted near the new Salt Dome



Regrading of soil near the new Salt Dome