

Berkeley Heights Municipal Complex

Construction Forecast March 25, 2019 – April 5, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Footings/Foundations	Low	Moderate	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Basement Excavation	Low	Moderate	Low	Low	New Municipal Building				X			X			X	X			
Hydrocarbon Removal	Low	Moderate	Low	Low	New Municipal Building				X										
Interior Backfill & Grading	Low	Low	Low	Low	New Municipal Building												X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Foundation walls complete at southeast corner



Form work for foundation walls at main entrance



Rebar and form work for south foundation wall, center sector



Form work stripped at north foundation walls