

Berkeley Heights Municipal Complex

Construction Forecast

May 6, 2019 – May 17, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	5/4	5/5	5/6	5/7	5/8	5/9	5/10	5/11	5/12	5/13	5/14	5/15	5/16	5/17
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Footings/Foundations	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Interior Backfill & Grading	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X
Mass Excavation	Low	Low	Low	Low	New Municipal Building			X											
ACS Removal	Low	Low	Low	Low	New Municipal Building				X	X	X	X							
Underground Electrical	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Underground Plumbing	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Backfill at main electrical room



Underground electrical conduit



Rebar and form work for foundation wall, west sector



Excavation in building footprint substantially complete