

Berkeley Heights Municipal Complex

Construction Forecast June 17, 2019 – June 28, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	6/15	6/16	6/17	6/18	6/19	6/20	6/21	6/22	6/23	6/24	6/25	6/26	6/27	6/28
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Interior Footings & Foundations	Low	Moderate	Low	Moderate	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Anchor Bolt Survey	Low	Moderate	Low	Moderate	New Municipal Building										X	X	X	X	X
Underground Electrical	Low	Moderate	Low	Moderate	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Underground Plumbing	Low	Moderate	Low	Moderate	New Municipal Building										X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Stone backfill at footings, east sector



Pier footings with anchor bolts & base plate, west sector



Unistrut & conduit in Mechanical/Electrical Room, west sector



Stair #1 footings, west sector