

# Berkeley Heights Municipal Complex

## Construction Forecast July 29, 2019 – August 9, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	7/27	7/28	7/29	7/30	7/31	8/1	8/2	8/3	8/4	8/5	8/6	8/7	8/8	8/9
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Underground Plumbing	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Split Rail Fence Prep	Low	Low	Low	Low	Salt Dome			X	X	X	X	X							
Wall Type Mockup	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Under Slab Drainage	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X
Steel Prep at Foundations	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Jul 22 2019 07:23 AM

Prep for underground plumbing



Jul 24 2019 03:45 PM

Underground plumbing, west sector



Jul 25 2019 01:17 PM

Backfill for underground plumbing



Jul 26 2019 01:06 PM

Underground plumbing risers