

Berkeley Heights Municipal Complex

Construction Forecast August 19, 2019 – August 23, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Slab Prep	Low	Low	Low	Low	New Municipal Building			X	X	X									
Pour Slab on Grade	Low	Low	Low	Low	New Municipal Building				X		X								
Exterior Wall Prep & Damp Proofing	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Footing at Access Ramp	Low	Low	Low	Low	New Municipal Building				X	X	X	X							
Wall Shoring	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X
Foundation Drain	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X
Perimeter Backfill	Low	Low	Low	Low	New Municipal Building										X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Vapor barrier & mesh for slab, center sector (north)



Branch conduit



Under slab drainage, east sector



Stone base for slab, east sector