

# Berkeley Heights Municipal Complex

## Construction Forecast August 26, 2019 – September 6, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31	9/1	9/2	9/3	9/4	9/5	9/6	
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	
Pour Slab on Grade	Low	Low	Low	Low	New Municipal Building			X												
Exterior Wall Prep & Damp Proofing	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X				X	X	X	X	
Wall Shoring	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X				X	X	X	X	
Foundation Drain	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X				X	X	X	X	
Perimeter Backfill	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X				X	X	X	X	
Steel Prep & Erection	Low	Low	Low	Low	New Municipal Building											X	X	X	X	

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Pouring slab on grade, west sector



Slab on grade finished, west sector



Prep for slab, center/south sector



Sleeves for floor drains and cleanouts