

Berkeley Heights Municipal Complex

Construction Forecast

September 9, 2019 – September 20, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	9/7	9/8	9/9	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Foundation Drain	High	High	High	High	New Municipal Building										X	X	X	X	X
Wall Shoring	Moderate	High	Moderate	High	New Municipal Building			X	X	X	X	X							
Perimeter Backfill	Moderate	Moderate	Moderate	High	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Temporary Electrical Power Prep	High	High	High	High	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Steel Erection	Moderate	High	Moderate	High	New Municipal Building			X	X	X	X	X			X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



First steel columns placed, west sector



First steel beams placed, west sector



End of first day of steel erection, view from northwest



End of second day of steel erection, view from southwest