

Berkeley Heights Municipal Complex

Construction Forecast

October 21, 2019 – November 1, 2019

Activity	Noise	Dust	Vibration	Odor	Affected Areas	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31	11/1
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Stair #5 Form Work	Low	Low	Low	Low	New Municipal Building			X	X	X									
Stair #5 Landing & Roof Deck Concrete	Low	Low	Low	Low	New Municipal Building						X								
Slab on Deck Prep & Pour	Low	Low	Low	Low	New Municipal Building										X	X	X	X	
Foundation Perimeter Backfill & Grading	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Steel Bolting & Decking	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X							
Masonry Block Work	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Mechanical/Electrical/Plumbing Installation	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X
Layout & Metal Framing	Low	Low	Low	Low	New Municipal Building			X	X	X	X	X			X	X	X	X	X

LEGEND: HIGH ■ MODERATE ■ LOW ■

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Start of 1st floor exterior framing in police area



Concrete pump truck for slabs on deck, center sector



Finishing 2nd floor slab on deck concrete, center sector



Interior framing for basement archive & storage areas