

Berkeley Heights Municipal Complex

Construction Forecast January 7, 2019 – January 18, 2019

Activity	Affected Areas	Noise	Dust	Vibration	Odor	1/5	1/6	1/7	1/8	1/9	1/10	1/11	1/12	1/13	1/14	1/15	1/16	1/17	1/18
						Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
Footings/Foundations	New Municipal Building	Low	Low	Low	Low			X	X	X	X	X			X	X	X	X	X
Construct Berm	DPW	Low	Low	Low	Low			X	X										
Electrical Work at Brine Tank Storage Shed Roof	New Salt Dome	Low	Low	Low	Low			X	X	X	X	X							
ACS Removal	New Municipal Building	Low	Low	Low	Low					X									
Basement Excavation	New Municipal Building	Low	Low	Low	Low						X	X			X	X	X	X	X
Roofing at Brine Tank Storage Shed	New Salt Dome	Low	Low	Low	Low										X	X	X	X	X

LEGEND ■ High ■ Moderate ■ Low

Note: Weather permitting/schedule is subject to change.

PHOTOS FROM THE PREVIOUS WEEK:



Temporary power for new Municipal Building



Berm construction continuing in DPW area



Framing for brine tank storage shed



Rebar for Municipal Building foundation walls & columns